

Active Jobs <u>Name, Location and Description of Project</u>	<u>Owner/GC</u>	<u>Design Engineer</u>	<u>Date of Scheduled Completion</u>	<u>Contract Price</u>
Anne Arundel County, On-Call Landfill Maintenance and Repair Services Anne Arundel County, MD Erosion and Sedimentation controls, site grading, storm water control systems, landfill capping, leachate seep repairs, and landfill gas management systems.	Anne Arundel County Dept. of Public Works	N/A	5/1/2018 53% Complete	\$1,088,356
Midshore Closure Cap Easton, MD Construct a 70 acre Exposed Geomembrane cap at the Midshore Regional Solid Waste Facility. Including 16 verticle LFG extraction wells, 6,450 LF DR-17 HDPE pipe, 70 acres/89,000 CY of subgrade prep.,30 acres of former borrow area grading, 36" through 54" diameter storm water culverts and head walls, 60 mil.	Maryland Environmental Service	Geosyntec Columbia, MD	6/1/2016 95% Complete	\$6,751,834
East Campus Building #1 Fort Meade, MD Perform all work and furnish all supervision, labor, materials, layout, hoisting, tools, equipment, supplies, shop drawings, samples, bonds, insurance and all other things necessary for the construction and completion of the civil site package.	U.S. Army Corp of Engineers The Walsh Federal, LLC	AECOM Arlington, VA	7/15/2016 75% Complete	\$5,854,895
GU NET Residence Hall Wshington, DC Furnish and install all labor, materials, equipment and services necessary for execution and completion of all sitework and site utility work including piping, sanitary sewers, and stormwater	Georgetown University Gilbane Building Company		8/1/2016 90% Complete	\$2,790,327
East Campus Parking Structure Fort Meade, MD Furnish and install all labor, materials, equipment and services necessary for execution and completion of site work and site utility work including piping/sanitary sewers, site clearing, dewatering, asphalt paving, and storm utility drainage piping, underground detention system for a 10 story parking garage. Performed by Harnden Construction Services * a Veteran Owned Company*	U.S. Army Corp of Engineers Clark Construction	Jacobs Arlington, VA	6/1/2017 70% Complete	\$4,212,883

<p>Joint Operations Center Fort Meade, MD</p> <p>Furnish and install all labor, materials, equipment and services necessary for execution and completion of site work and site utility work including piping/sanitary sewers, site clearing, dewatering, asphalt paving, and storm utility drainage piping, excavation and backfill of chilled water piping system for Joint Operations Center for USACE.</p> <p>Performed by Harnden Construction Services * a Veteran Owned Company*</p>	<p>U.S. Army Corp of Engineers Hensel Phelps</p>	<p>AECOM Arlington, VA</p>	<p>6/1/2017 75% Complete</p>	<p>\$8,210,000</p>
--	--	--------------------------------	----------------------------------	--------------------

Completed Jobs Name, Location and Description of Project	Owner/GC	Design Engineer	Date Completed	Contract Price
<p>Morgan State University Business Management Complex Baltimore, MD</p> <p>Furnish and install all labor, materials, equipment and services necessary for execution and completion of all sitework and site utility work including piping, sanitary sewers, underground hydronic piping, underground ducts and raceways for electrical systems, site clearing, dewatering, asphalt paving, concrete paving, and storm utility drainage piping.</p>	<p>Morgan State University Gilbane Building Co.</p>	<p>Kohn Pederson Fox New York, NY</p>	<p>4/16/2016</p>	<p>\$3,216,313</p>
<p>Baltimore County, On-Call Construction Services for Landfill Gas Conveyance System at Eastern Sanitary Landfill Baltimore County, MD</p> <p>Perform new on-call construction of the Landfill Gas Conveyance Systems at the Eastern Landfill located in Baltimore County, Maryland, as well as repairs that may be required during the contract period on a time and material basis.</p>	<p>Baltimore County, MD</p>	<p>Baltimore County, MD</p>	<p>4/1/2016</p>	<p>\$750,000</p>
<p>Sinkhole and Sidewalk Repair Bethany Village Mechanicsburg, PA</p> <p>Investigation and repair of numerous sinkholes. Repair of damaged concrete sidewalks, curb and asphalt paving.</p>	<p>Bethany Villages</p>	<p>N/A</p>	<p>3/16/2016</p>	<p>\$459,110</p>
<p>George Mason University Manassas, VA</p> <p>Furnish and install any and all labor, materials, equipment, and services required to complete all site work and utility work for the Upper Level Student Housing, Life Science Building, and Vivarium relocation. Work includes sediment and erosion control; stormwater management; retaining walls; curbs and gutters; all grading, excavation, and haul/fill; and, all utility tie ins.</p>	<p>GD Prince William Housing LLC & GD Prince William Lab LLC Gilbane Building Company</p>	<p>Cannon Design Arlington, VA Timmons Group Richmond, VA</p>	<p>12/1/2015</p>	<p>\$4,774,252</p>

<p>Back River Wastewater Treatment Plant Scum/Grease System Improvements Baltimore, MD</p> <p>Provide all labor, materials, equipment and services necessary for the execution and completion of site demolition, earthwork, exterior improvements, utilities, asphalt paving, sediment and erosion control, install and remove temp dam, and piping including sewer, septage and grease forcemain piping.</p>	<p>City of Baltimore Department of Public Works Whiting-Turner</p>	<p>KCI Technologies Sparks, MD</p>	<p>11/1/2015</p>	<p>\$1,623,504</p>
<p>Groundwater System Expansion Alpha Ridge Landfill Howard County, MD</p> <p>Construct ground water pumping system including designing and fabricating control panels to implement Supervisory Control and Data Acquisition (SCADA). Installation of 2100 LF of 2" DR-11 HDPE Force Main pipe, 5100 LF of PVC conduit, 8650 FT of electrical wire, 3000 LF of instrumentation/control cable, pre-cast vaults, poured in place concrete pads, flow meters, valves, access road and seeding.</p>	<p>Howard County, MD Dept. of Public Works</p>	<p>ARM Group Hershey, PA</p>	<p>9/1/2015</p>	<p>\$414,980</p>
<p>Site Work - Core and Shell Frederick Memorial Hospital Addion & Renovations Frederick, MD</p> <p>Site clearing, demo existing utilities, selective demolition of concrete walks and parking lot asphalt. All excavation, foundation excavation and backfill. All site utility work including storm water, water and sewer.</p>	<p>Frederick Memorial Hospital Gilbane Building Company</p>	<p>Fox & Associates, Inc. Frederick, MD</p>	<p>7/1/2015</p>	<p>\$327,285</p>
<p>Phase X - Base Liner System Eastern Sanitary Landfill Baltimore County</p> <p>Construction of a 15.1 acre cell including erosion control, cell floor preparation, geosynthetic clay liner, geomembrane, sump pumping system, wetwells, electric, force main, geotextiles, aggregate drainage layer, protective soil cover material and rain cover, and installation of litter control netting.</p>	<p>Baltimore County, MD Department of Public Works</p>	<p>AECOM Technical Trevose, PA</p>	<p>1/1/2015</p>	<p>\$3,642,000</p>
<p>Interior Piping American Ash Recycling York, PA</p> <p>Furnish and Install the pipe valves, fittings and hangers for the new ash processing system. Included 2" thru 18" DR-11 HDPE pipe.</p>	<p>American Ash Recycling Corp. of PA</p>	<p>Barton & Loguidice Camp Hill, PA</p>	<p>9/1/2014</p>	<p>\$159,943</p>

<p>Cell 7 Southeastern Chester County Refuse Authority West Grove, PA</p> <p>Construction of 12.7 acre cell including excavation, 24" thick clay subbase, geomembrane, leachate collection aggregate, protective cover soil, 1725 LF of 2"/4" dual contained HDPE pipe, 2000 LF 4"/8" dual contained HDPE pipe, 1700 LF 6" HDPE pipe, 2925 LF 3" HDPE pipe.</p>	<p>Southeastern Chester County Refuse Authority (SECCRA)</p>	<p>BAI Group Royersford, PA</p>	<p>6/1/2014</p>	<p>\$2,064,716</p>
<p>Cell 5/6 LFG Migration Control Project Hernwood Landfill Baltimore County, MD</p> <p>Excavation of a 200 FT by 10 FT deep trench. Lining trench with 40 mil LLDPE and non-woven geotextile. Installing aggregate and DR-11 HDPE pipe in trench. Installing 5 each 36" diameter Landfill Gas Vents and Solar Flare Units.</p>	<p>Baltimore County, MD Department of Public Works</p>	<p>EA Engineering Hunt Valley, MD</p>	<p>5/1/2014</p>	<p>\$198,935</p>
<p>Towson University Tiger Arena Addition, Phase 2 Baltimore, MD</p> <p>Furnish and install any and all labor, materials, equipment, and services required to complete all Earthwork and Site Utilities work including E&S control devices; storm inlets; wheel wash stations; construction entrances; site grading and excavation and fill; crane access path; access roads; all utilities; testing, flushing, and video of sanitary sewer; concert curb, gutter, and asphalt; and, 6" water line extension.</p>	<p>University of MD @ Baltimore Gilbane Building Company</p>	<p>Hord Coplan Macht Baltimore, MD</p>	<p>3/1/2014</p>	<p>\$2,623,396</p>
<p>Expansion of Landfill Gas Management System Delaware County Solid Waste Authority Rolling Hills Landfill Berks County, PA</p> <p>Installation of 5 each LFG verticle extraction wells totaling 419 LF and 1,530 LF of 4" thru 6" DR-17 HDPE header and lateral pipe.</p>	<p>Delaware County Solid Waste Authority</p>	<p>BAI Group Royersford, PA</p>	<p>10/1/2013</p>	<p>\$87,720</p>
<p>Gracedale Sanitary Sewer Northampton County GESA, Phase 2 Nazareth, PA</p> <p>Furnish and install all labor, materials, equipment and services necessary for the installation of new gravity sewer main including sitework, site clearing, dewatering, and piping.</p>	<p>Gracedale Nursing Home McClure Company</p>	<p>Borton-Lawson Wilkes Barre, PA</p>	<p>10/1/2013</p>	<p>\$732,295</p>

<p>Anne Arundel County Subcell 8.8 - LFGMS Expansion Anne Arundel County, MD Furnish and install all labor, materials, equipment and services necessary for the installation of LFG vertical extraction wells, horizontal LFG collectors, leachate collection system tie-in (including 4" piping), condensate drain, 4" and 10" LFG piping, CMP road crossing/pipe casing, connection to existing condensate drain and site restoration.</p>	<p>Anne Arundel County, MD</p>	<p>SCS Engineers Reston, VA</p>	<p>8/1/2013</p>	<p>\$436,089</p>
<p>Chester County Solid Waste Authority Enclosed Flare Station Relocation Perform all preparation work for new blower/flare station; disassembly, transport and re-installation of all equipment; and demolishing one (1) 3,000 scfm existing enclosed flare and appurtenances along with modifications to condensate drains.</p>	<p>Chester Co. Solid Waste Authority Narvon, PA</p>	<p>SCS Engineers Suffern, NY</p>	<p>2/1/2013</p>	<p>\$572,964</p>
<p>Verticle Gas Well Construction Mt. View Reclamation Landfill Greencastle, PA Installation of LFG verticle and horizontal extraction wells. LFG header and lateral piping and decommissioning of recirculation risers and existing gas wells.</p>	<p>Waste Management</p>	<p>AECOM Trevose, PA</p>	<p>11/1/2012</p>	<p>\$70,150</p>
<p>Construction of Landfill Gas Management System Delaware County Solid Waste Authority Boyertown, PA Installation of 4 each LFG verticle extraction wells totaling 309 VF and 815 LF of 6" thru 10" DR-17 HDPE header and lateral pipe.</p>	<p>Delaware County Solid Waste Authority</p>	<p>BAI Group Royersford, PA</p>	<p>7/1/2012</p>	<p>\$89,989</p>
<p>Chester County Solid Waste Authority Area E, Stage 1A Site preparation for 18 acre cell including E&S controls, clearing , drilling & blasting, excavation, culverts and outfalls, topsoil and seed Ponds 1 and 3. Also included is site haul and monitoring wells, as well as entrance channel; seeding stockpiles, and compact ext. agg. Rd.</p>	<p>Chester Co. Solid Waste Authority Narvon, PA</p>	<p>ARM Group, Inc. Hershey, PA</p>	<p>6/1/2012</p>	<p>\$4,060,546</p>
<p>MeadowsGreen Cardinal Drive Shippensburg, PA Sink hole repair and 6,780 sy grading, stone base, and blacktop paving, replace/reset inlet tops, 2,120 LF excavation, grading, and placing of concrete curb, 1,025 lf 6" HDPE laterals, 2,135 lf 8" HDPE headers, cut and repair paving at driveways, and 6" boring under driveways.</p>	<p>Fountainhead SPE Timonium, MD</p>	<p>Carl D. Bert & Associates Shippensburg, PA</p>	<p>4/1/2012</p>	<p>\$548,097</p>

<p>Atlantic County Utilities Authority Landfill Gas Collection Blower/Flare Station Modifications Egg Harbor Township, NJ</p> <p>Construction of a blower/flare station including 5 blowers, 2 flares (1,800 SCFM Flare and 3,000 SCFM Enclosed Flare) 24" HDPE pipe, 24" stainless steel pipe, and the construction of a control building including concrete and electrical work, system integration of the Owner-supplied John Zink and Parnel flare stacks, Gardner Denver blowers, and Contractor-furnished instrumentation and controls.</p>	<p>ACUA Egg Harbor Township, NJ</p>	<p>SCS Engineers Valley Cottage, NY</p>	<p>9/1/2011</p>	<p>\$1,038,593</p>
<p>Thurmont Wastewater Treatment Plant Thurmont, MD</p> <p>Sitework for new wastewater treatment facility, including 8,945 cy excavation/backfill, 5,679 sy grading, 1,263 sy 12" stone base, 1750 lf silt fence, 1,036 lf sawcut blacktop, 360 lf 24" DIP, 18 lf 10" DIP, 211 lf 6" DIP, 278 lf 4"-12" DIP, 682 lf 6" PVC case/1" chem line, 66 lf concrete encased lines under water, 178 sy concrete walks, remove and replace gabions, culverts, manholes, and cofferdam.</p>	<p>Kinsley Industrial York, PA</p>	<p>Stearns & Wheler Bowie, MD</p>	<p>9/1/2011</p>	<p>\$567,654</p>
<p>Middletown Wastewater Treatment Plant Middletown, PA</p> <p>Construction of a new wastewater treatment facility, 75,000 cy site excavation and grading, 10,000 cy structure excavation and backfill, 2,500 lf sanitary utility piping, 900 lf storm water, 8,500 lf yard piping, 8,000 sy stone base and blacktop paving, 2,600 lf concrete curb, 800 sf concrete walks, 2 acres clearing, 5,500 sf building demolition, and 1,200 cy concrete structure demolition.</p>	<p>Middletown Borough Middletown, PA</p>	<p>CET Engineering Services Harrisburg, PA</p>	<p>9/1/2011</p>	<p>\$1,684,705</p>
<p>MeadowsGreen Cardinal Drive Shippensburg, PA</p> <p>3,847 sy grading, stone base, and blacktop paving, replace/reset inlet tops, 2,155 lf excavation, grading, and placing of concrete curb, 1,025 lf 6" HDPE laterals, 2,135 lf 8" HDPE headers, cut and repair paving at driveways, and 6" boring under driveways.</p>	<p>Fountainhead SPE Timonium, MD</p>	<p>Carl D. Bert & Associates Shippensburg, PA</p>	<p>7/1/2011</p>	<p>\$608,781</p>
<p>Atlantic County Utilities Authority Landfill Egg Harbor Township, NJ</p> <p>Provide all necessary labor, materials, machinery, tools, equipment, appurtenances, and services required to construct and complete all work for the drilling and installation of seven (7) methane gas collection wells in the Atlantic County Utilities Authority Landfill.</p>	<p>ACUA Egg Harbor Township, NJ</p>	<p>ACUA Egg Harbor Township, NJ</p>	<p>7/1/2011</p>	<p>\$128,840</p>

<p>Ft. Belvoir Lagoon Springfield, VA</p> <p>Construction of a 2 acre lined lagoon including placement of protective aggregate with low ground pressure equipment over an HDPE liner.</p>	<p>Chesapeake Containment Systems Middle River, MD</p>	<p>CCS Middle River, MD</p>	<p>11/1/2010</p>	<p>\$58,338</p>
<p>Tyco Lagoon Harrisburg, PA</p> <p>Reconstruction of a stormwater management detention pond.</p>	<p>The Brickman Group, Ltd. Lancaster, PA</p>	<p>Skelley and Loy Harrisburg, PA</p>	<p>10/1/2010</p>	<p>\$52,422</p>
<p>Bethlehem Landfill Bethlehem, PA</p> <p>Expansion of existing LFG extraction system, including 450 lf 4" LFG collection piping, 275 lf 14" LFG collection piping, 73 lf LFG extraction wells, 690 lf horizontal LFG extraction wells, installation of 10 LFG extraction well heads, and slope riser connections.</p>	<p>IESI Applebutter Road Bethlehem, PA</p>	<p>Martin and Martin, Inc. Chambersburg, PA</p>	<p>9/1/2010</p>	<p>\$71,195</p>
<p>Blue Ridge Landfill Chambersburg, PA</p> <p>Expansion of existing LFG extraction system, including 2,250 lf 12" LFG collection piping, 400 lf 4" LFG collection piping, 30 lf 6" LFG collection piping, 96 lf LFG extraction wells, installation of 12 LFG extraction well heads, 6" and 12" isolation valves, 1,245 lf horizontal gas collectors, and leachate clean-out connections.</p>	<p>IESI Applebutter Road Bethlehem, PA</p>	<p>Martin and Martin, Inc. Chambersburg, PA</p>	<p>8/1/2010</p>	<p>\$100,261</p>
<p>Prince William County Landfill Landfill Gas Heaters Prince William, VA</p> <p>Construction of a landfill gas transmission and compression facility, along with the installation of Robert Gordon-Vantage HE heaters in the landfill maintenance facility, utilizing the treated landfill gas, 7,000 lf 6" HDPE LFG header pipe, isolation valves, road boring, LFG dehydration compression system, LFG blower station, landfill gas fired low intensity unitary heaters, stainless steel piping, and electrical.</p>	<p>County of Prince William Prince William, VA</p>	<p>Solid Waste Services, LLC Reston, VA</p>	<p>5/1/2010</p>	<p>\$1,202,701</p>

<p>Campbell County LFG Wellheads Rustburg, VA</p> <p>Investigation and abandonment or retrofit of 37 existing landfill gas extraction wells, installation of 31 new LFG extraction wells totaling 1,591 vf, installation of 3,230 lf of HDPE LFG header pipe and 8"/6" butterfly valves, 500 tons of municipal solid waste excavation, handling and disposal, system testing, balancing, and start-up.</p>	<p>County of Campbell Rustburg, VA</p>	<p>SCS Engineers Reston, VA</p>	<p>3/1/2010</p>	<p>\$327,920</p>
<p>Alliance Landfill LFGTE Facility Pipeline Taylor, PA</p> <p>Construction of a new landfill gas transmission and compression facility, including a 6,000 SCFM enclosed flare, a 3,300 SCFM enclosed flare, a 500 SCFM open flare, condensate pump station and knock-out, valve vault, 4,000 lf of dual containment HDPE pipe, 24" HDPE LFG header pipe, site excavation, grading, and paving.</p>	<p>Waste Management T. V. John & Son, Inc. Butler, WI</p>	<p>LaSalle Associates, Inc. Glen Ellyn, IL</p>	<p>1/1/2010</p>	<p>\$690,494</p>
<p>Pinnacle Health Systems Harrisburg Hospital Emergency Department Additions and Renovations Harrisburg, PA</p> <p>Site demolition, erosion and sedimentation controls, clearing and grubbing, excavation, install roadway pavers with underground stormwater retention system, install 18"-24" stormwater piping, install new manholes, slip line existing stormwater pipe, and 24" manholes.</p>	<p>Pinnacle R. T. Reynolds, Inc. Harrisburg, PA</p>	<p>H. Edward Black and Associates Harrisburg, PA</p>	<p>10/1/2009</p>	<p>\$1,047,236</p>
<p>Prince William County Landfill Landfill Gas System Expansion Phase I, Parts 3 and 4 Prince William, VA</p> <p>Installation of landfill gas collection system, including 460 vf gas extraction wells, 2,100 lf of 16" SDR17 HDPE header pipe, 1,300 lf of 4"-8" SDR17 HDPE lateral pipe, condensate drains and traps, MSW refuse removal, and site restoration.</p>	<p>County of Prince William Prince William, VA</p>	<p>Solid Waste Services, LLC Reston, VA</p>	<p>7/1/2009</p>	<p>\$226,498</p>

<p>Quarantine Road Landfill Gas Collection System Baltimore, MD</p> <p>Fabrication and installation of landfill gas flare station, installation of 3,300 vf of LFG extraction wells, installation of 12,250 lf of 6"-14" HDPE header and collection piping, including a 2,300 SCFM flare, relocation and disposal of municipal solid waste, construction and installation of LFG well heads and control valves, 80,000 cy earthwork, reinforced concrete, chain link fence, and seeding.</p>	<p>City of Baltimore Baltimore, MD</p>	<p>SCS Engineers Reston, VA</p>	<p>5/1/2009</p>	<p>\$1,977,371</p>
<p>Ameresco Mechanical/Electrical Quarantine Road Landfill Baltimore, MD</p> <p>Installation of landfill gas blower and LFG gas conditioning dehydration unit, stainless steel interconnection piping, candlestick flare, carbon steel interconnection piping, LFG HDPE header piping, and electrical interconnections.</p>	<p>Ameresco Knoxville, TN</p>	<p>Ameresco Knoxville, TN</p>	<p>5/1/2009</p>	<p>\$418,202</p>
<p>Ameresco Concrete Pads Quarantine Road Landfill Baltimore, MD</p> <p>Two (2) concrete pads (1,516 sf), super silt fence, extension of existing 12" HDPE gas pipe, excavation, grading, and seeding.</p>	<p>Ameresco Knoxville, TN</p>	<p>Ameresco Knoxville, TN</p>	<p>2/1/2009</p>	<p>\$64,800</p>
<p>MeadowsGreen Paving Shippensburg, PA</p> <p>6,670 sy tack coat binder, 800 ton 2" wearing surface, milling of driveway ramps and intersection, repair of 6 Type S inlets and 7 valve boxes, and raise 2 manholes.</p>	<p>CMMS, Ltd. Severna Park, MD</p>	<p>Carl D. Bert & Associates Shippensburg, PA</p>	<p>12/1/2008</p>	<p>\$147,500</p>
<p>Lanchester Landfill Area D - Cell 2 Construction Honey Brook, PA</p> <p>New 9-acre cell partially constructed on existing capped landfill, including clearing and grubbing, demolition, erosion and sedimentation controls, existing liner system removal, excavation and preparation of subgrade, geogrid reinforcement, 110,000 cy earthwork, 27,000 cy low permeability soil, subbase installation, 60-mil HDPE liner, geocomposite, geosynthetic clay liner, 16 oz. geotextile, 18" protective cover, litter fence, access road, guide rails, leachate collection system and risers, pump system, controls, and electric.</p>	<p>Chester Co. Solid Waste Authority Narvon, PA</p>	<p>ARM Group, Inc. Hershey, PA</p>	<p>10/1/2008</p>	<p>\$2,917,440</p>

<p>Southern Solid Waste Management Center Cells 1 and 2 Georgetown, DE</p> <p>Polypropylene cap repair on 20-acre landfill, including landfill gas management, liner system removal, terrace regarding, channel restoration, and LFG/liner system repair and retrofit.</p>	<p>Delaware Solid Waste Authority Dover, DE</p>	<p>GeoSyntec Consultants Columbia, MD</p>	<p>7/1/2008</p>	<p>\$148,840</p>
<p>Harrisburg University Harrisburg, PA</p> <p>Excavation, utilities, paving, waste separator, 34 sy blacktop restoration, 1 manhole connection, 22 lf 8" DIP, 80 lf 12" DIP, 65 lf 8" DIP fire, 185 lf 6" PVC, 40 lf 4" CWS DIP, and 2 tie-ins.</p>	<p>Harrisburg Harrisburg, PA</p>	<p>Burt Hill Kosar Rittleman Associates Butler, PA</p>	<p>6/1/2008</p>	<p>\$176,324</p>